



Public Works Department – Engineering Division  
(763) 572-3554 August 31, 2018

## Stonybrook Trunk Storm Sewer Improvement Project

### **Street Paving**

The plan for paving the first lift was pushed back due to soils not passing to place asphalt down this week. Peterson Companies plans on working on getting the soils compacted the week of September 4<sup>th</sup> and plans on getting the asphalt placed as soon as they can. All of this will be weather dependent as next week currently has rain forecasted. We will keep you posted of the upcoming schedule. Now that all of the concrete curb/driveways have been installed, we ask that you please stay off of the concrete for through the weekend. You will be able to drive on the roadway and park in front of your house this weekend.

You may continue to park on Alden Way and any adjacent street while the concrete cures.

The contractor will be working on restoration of turf and landscaping and will continue to do so until everything has been restored to the way it was before the project started.

*See the project webpage at [fridleymn.gov/projects](http://fridleymn.gov/projects) or contact the City of Fridley Engineering Division at (763) 572-3554 if you need additional information.*

**Thank you**